

Feasibility Plan/Decision Matrix		Carver Standard Layout												01-Dec-14 16:59																								
Activity ID	Activity Name	Start	Finish	N	D	J	F	M	A	M	J	J																										
				0	0	1	2	3	0	1	2	2	0	1	1	2	0	0	1	2	0	0	1	2	2	0	1	1	2	3	0	1	2	2	0	1	1	2
Feasibility Plan/Decision Matrix		21-Oct-14 A	03-Jun-15																																			
A1000	Issue Designer RFS Addendum	21-Oct-14 A	27-Oct-14	Issue Designer RFS Addendum																																		
A1010	Receive Designer SOQs	29-Oct-14 A	29-Oct-14	Receive Designer SOQs																																		
A1020	Precursory Review of Designer SOQs & Reference Checks	29-Oct-14 A	31-Oct-14	Precursory Review of Designer SOQs & Reference Checks																																		
A1030	Deliver Design Submissions to MSBA	03-Nov-14 A	03-Nov-14	Deliver Design Submissions to MSBA																																		
A1040	Deadline to Submit Reference Checks to MSBA	11-Nov-14 A	11-Nov-14	Deadline to Submit Reference Checks to MSBA																																		
A1050	Carver Building Committee Review of Designer Application:	12-Nov-14 A	12-Nov-14	Carver Building Committee Review of Designer Applications																																		
A1060	MSBA Designer Selection Panel Meeting	18-Nov-14 A	18-Nov-14	MSBA Designer Selection Panel Meeting																																		
A1070	Carver Buidling Committee Review of Shortlisted Designers	01-Dec-14 A	01-Dec-14	Carver Buidling Committee Review of Shortlisted Designers																																		
A1080	MSBA Designer Selection Panel Interviews	09-Dec-14*	09-Dec-14	MSBA Designer Selection Panel Interviews																																		
A1090	Contract Negotiation (after DSP selection)	10-Dec-14	16-Dec-14	Contract Negotiation (after DSP selection)																																		
A1100	Contract Execution (after Contract negotiation)		16-Dec-14	Contract Execution (after Contract negotiation)																																		
A1110	"Kick-Off" Meeting with Designer	24-Dec-14	24-Dec-14	"Kick-Off" Meeting with Designer																																		
A1120	Develop Preliminary Program	02-Jan-15	08-Jan-15	Develop Preliminary Program																																		
A1130	Develop Alternatives	09-Jan-15	15-Jan-15	Develop Alternatives																																		
A1140	Preliminary Evaluation of Alternatives	23-Jan-15	29-Jan-15	Preliminary Evaluation of Alternatives																																		
A1150	Final Evaluation of Alternatives	06-Feb-15	12-Feb-15	Final Evaluation of Alternatives																																		
A1160	Recommend Preferred Solution	13-Feb-15	19-Feb-15	Recommend Preferred Solution																																		
A1170	Finalize Design Program	20-Feb-15	26-Feb-15	Finalize Design Program																																		
A1180	Submit Final Program Package to MSBA (4/16/15 Deadline)	27-Feb-15	05-Mar-15	Submit Final Program Package to MSBA (4/16/15)																																		
A1190	MSBA Review Final Program Package	16-Apr-15*	03-Jun-15	MSBA Review Final Program Package																																		
A1200	MSBA Board Meeting (6/3/15)		03-Jun-15*	MSBA Board Meeting																																		

█ Actual Work █ Critical Remaining ...
█ Remaining Work ◆ Milestone